

**Excess Flow Facility Improvements  
at the Round Lake Sanitary District Site  
PW #2012.054**

**PROJECT SCOPE:** Improvements to the Round Lake Sanitary District Lagoon site to increase the efficiency and wet weather storage capacity to retain excess sanitary flows during periods of heavy rainfall. Improvements will include the installation of a pump station, solids separator, aeration equipment, valves, site piping, new perimeter fencing and site landscaping.

**KEY EVENTS:**

IEPA Loan Pre-application Submittal for Excess Flow Facilities	Mar 2012
IEPA Loan Facilities Plan Submittal for Excess Flow Facilities	July 2012
Award of Design Contract to Christopher Burke Engineering	July 2012
Concept Design Plan Review with Advisory Committees	Nov 2012
Round Lake Beach Site Development Permit Approval	May 2013
IEPA Construction Permit Issued for Sludge Removal	Aug 2013
Contact Awarded for Sludge Removal from Wet Lagoon	Sept 2013
IEPA Bid Checklist Submittal for Excess Flow Facilities	Oct 2013
Sludge Removal Work Completed	Nov 2013
Excess Flow Facilities Construction Plans out for Bid	Nov 2013
Excess Flow Facility Construction Contract Bid Opening	Dec 2013
IEPA Loan Approved for Excess Flow Facilities	Dec 2013
County Board Award of Excess Flow Facilities Construction Contract	Jan 2014
Initiate Surcharge Payments on Sewer Bills	Jan 2014
IEPA Construction Permit Issued for Excess Flow Facilities	Feb 2014
Start of Excess Flow Facilities Construction	Mar 2014
Completion of Excess Flow Facilities Construction	Mar 2015