



Pre-Stage

- RELOCATE UTILITIES:
ELECTRIC, GAS, TELEPHONE
- INSTALLATION OF PIPE CULVERTS
CROSSING PETERSON ROAD
- PLACEMENT OF TEMPORARY PAVEMENT
ALONG ALLEGHANY ROAD AND
PETERSON ROAD ON THE WEST END
- INSTALLATION OF TEMPORARY
TRAFFIC SIGNAL
- EXCAVATION FOR DRAINAGE BASINS

Stage 1

- INSTALLATION OF STORM SEWER
- EARTH EXCAVATION AND GRADING
- CONSTRUCT CONCRETE PAVEMENT
ON NORTH SIDE OF PETERSON ROAD
AND EAST SIDE OF ALLEGHANY ROAD
- CONSTRUCT BIKE PATH
- BEGIN INSTALLATION OF PERMANENT
TRAFFIC SIGNAL

Stage 2

- CONTINUE STORM SEWER INSTALLATION
AND EARTH EXCAVATION
- CONSTRUCT CONCRETE PAVEMENT
ON SOUTH SIDE OF PETERSON ROAD
AND WEST SIDE OF ALLEGHANY ROAD
- CONTINUE INSTALLATION OF PERMANENT
TRAFFIC SIGNAL

Stage 3

- BEGIN INSTALLATION OF ORNAMENTAL
LANDSCAPING
- COMPLETE TRAFFIC SIGNAL INSTALLATION
- INSTALL PERMANENT PAVEMENT MARKINGS

Alleglhany Rd Resurfacing

- MILL AND RESURFACE ALLEGHANY RD
- WIDEN AND CONSTRUCT AGGREGATE SHOULDERS
- INSTALL PERMANENT PAVEMENT MARKINGS

Fall Planting

- COMPLETE INSTALLATION OF
ORNAMENTAL LANDSCAPING
- COMPLETE PROJECT PUNCHLIST

PETERSON ROAD RECONSTRUCTION ANTICIPATED SCHEDULE