

**2011 Watermain Replacement Project
PW2010.041
CONSTRUCTION UPDATE**

This page will be updated regularly to provide an anticipated schedule of construction activity affecting the Fox Lake Hills, Vernon Hills, and Wildwood water service areas. The time table will be revised as necessary to optimize productivity and to compensate for inclement weather. For further information contact Fred Treven, Project Engineer, at 847-377-7152 or at ftreven@lakecountyil.gov. View the map below for watermain replacement locations.

11/22/2011 - Digging (or "potholing") for existing watermain locations and installation of erosion control measures are scheduled to begin the week of November 28th on Greenbrier in Vernon Hills. Material delivery and pit excavation for drilling machinery will follow. Watermain replacement on Academy Drive in Fox Lake Hills is scheduled to begin in mid-December 2011. Watermain installation in Wildwood for this season is complete on Deerpath, Old Plank, Rolling Hills and Wayside Place. The remaining main replacement along Twin Lakes Blvd. is scheduled to begin in mid-May 2012.

8/5/2011 - Watermain Installation began this week in Wildwood on Deerpath Road from Route 45 east to John Mogg Road. Video taping of sewer services continues on Old Plank Road, Wayside Place and Rolling Hills Road.

6/23/2011 - Pre-construction videotaping was conducted the week of June 13th in Wildwood for landscape restoration files. Videotaping of sewer locations is being conducted the week of June 20th along Deerpath Road from Route 45 to John Mogg Road. Digging for existing watermain locations and installation of erosion control measures are scheduled to begin the week of June 27th.

5/13/2011 – On May 10, 2011 the Lake County Board awarded the construction contract for the FY2011 Watermain Replacement Project to Joel Kennedy Constructing Corporation of Waukegan. Notice of contract award and documents have been sent to the contractor with instructions for executing the required insurance and bonds. Once the required contract documents have been received, reviewed and approved by Lake County, a Pre-Construction Conference will be scheduled and Notice to Proceed will be issued. We anticipate construction activities to begin the week of June 6th in Wildwood Subdivision.