

NORTH GROUP WATER DELIVERY SCHEDULE

Schedule approved by the North Group Technical Committee on: 11/9/17

BID PACKAGE	ADVERTISEMENT	Notice to Proceed ¹	Substantial Completion	Final Completion	IEPA Repayment Begins
NG - BP1	May 2016	August 2016	August 2017	December 2017	February 2018
NG - BP2	October 2016	February 2017	November 2017	March 2018	July 2018
NG - BP3	October 2017	February 2018	February 2019	April 2019	August 2019
NG - BP4	March 2017	August 2017	August 2018	November 2018	February 2019

Projected Water Delivery ²		STATUS
Grandwood Park	June 2017	COMPLETE
Lindenhurst	November 2017	COMPLETE
Lake Villa	February 2019	Incomplete
Fox Lake Hills	February 2019	Incomplete

1. This step occurs after the agency Board of Directors approves the bids and Notice of Intent to Award

2. This schedule assumes no delay for land acquisition via condemnation

Date Denotes Completed Task